

PROJECT: (Project Name) PROJECT NUMBER: (Project Number) REPORT ID: (Report ID Number)

EQUIPMENT DESCRIPTION: Exhaust Fan

TAG NO: (Equipment Tag #) LOCATION: (Roof) AREA SERVED: (General or Specific Area)

This Pre-Functional Checklist is used during the Performance Assurance Process to insure the correct equipment is delivered, installed and properly started in preparation for Functional Testing of related building systems. This checklist does not take the place of the Manufacturer's recommended checkout and startup procedures.

This Checklist is divided into 4 Sections and is to be completed by the Contractor in 4 separate steps. When completing each Section, be sure to check and initial EACH line item as being completed. Each Section's items must ALL be checked complete and initialed before the form is submitted to the PAC. Any item which does not apply can be marked as "N/A" in the initial section. If this form is not used for documenting, one of similar rigor shall be used.

This filled-out checklist has been reviewed with the exceptions noted below.

COMMENTS:



SECTION 1 – EQUIPMENT DELIVERY:

The Contractor shall complete Section 1 of this form when the equipment is delivered to the site. The purpose is to record the actual design parameters listed below along with the checklist items as indicated. Should there be any discrepancy between the Actual and the Submitted information, or any item be checked incomplete, the Contractor shall immediately notify the PAC and RFM.

DESIGN PARAMETERS:

Parameter	Designed	Submitted	Actual
Make	(Make)		
Model	(Model Number)		
Serial	(Serial Number)		
Fan Air Flow	<i>(0000)</i> cfm		
ESP	<i>(00.0)</i> in. wg		
Motor Size	<i>(00)</i> HP		
RPM	<i>(0000)</i> RPM		
Voltage	(000) V / (0)Φ / (00) H	Z	

CHECKLIST ITEMS:

Initial	Complete	Description
	Yes / No	All related submittals approved by A/E
	Yes / No	O&M data provided to PAC agent
	Yes / No	Equipment thoroughly inspected for physical damage
	Yes / No	The air openings are sealed with durable plastic
	Yes / No	Power supply voltage and phase correct
	Yes / No	Electrical Verified: Source Panel, Panel Location, Circuit (List in Comments below)

COMMENTS:



SECTION 2 – EQUIPMENT INSTALLATION:

The Contractor shall complete Section 2 of this form when the installation of the equipment is being performed. The purpose of this Section is to insure the equipment is installed to the Project Design and the Manufacturer's recommendations. Immediately notify the PAC and RFM should any item be checked incomplete.

CHECKLIST ITEMS:

Initial	Complete	Description
		General Installation Check
	Yes / No	Permanent labels affixed
	_ Yes / No	Casing condition good: no dents, leaks, door gaskets installed
	Yes / No	Mountings checked and shipping bolts removed
	Yes / No	Vibration isolators installed
	Yes / No	Equipment guards installed
	Yes / No	Pulleys aligned
	Yes / No	Belt tension correct
	Yes / No	Plenums clear of debris
	Yes / No	Fans rotate freely
	Yes / No	Backdraft dampers installed, per drawings, and operate freely
	Yes / No	Duct system complete
	Yes / No	Fan and motor alignment correct
	Yes / No	Fan protective shrouds for belts in place and secure
	Yes / No	Fan area clean
	Yes / No	Fan and motor properly lubricated
	Yes / No	All dampers close tightly
	Yes / No	Speed controller installed to achieve schedule CFM and E.S.P.
		Electrical Check
	Yes / No	Permanent power verified
	_ Yes / No	Power disconnects in place and labeled
	Yes / No	All electric connections tight
	Yes / No	Proper grounding installed for components and unit
	_	Controls Check
	Yes / No	All control devices and wiring complete
	Yes / No	Control system interlocks connected and functional



EXHAUST FAN EF-XXX

Initial	Complete	Description	
	Yes / No	Communication with central system functioning	
			-
COMMENT	'S:		

The checklist items of SECTION 2 are all successfully completed...... YES ____ NO

SECTION 3 – EQUIPMENT START-UP:

The Contractor shall complete Section 3 of this form during the Start-up procedures for the equipment. The purpose of this Section is to document that proper start-up and check-out procedures were completed and documented.

CHECKLIST ITEMS:

Initial	Complete	Description
	Yes / No	PAC and RFM have been notified of start-up
	Yes / No	Startup report completed (attach report)

COMMENTS:



SECTION 4 – NOTIFICATION FOR TESTING:

This piece of equipment is properly installed, has been properly started up and is operational and ready for performance testing.

ALL FIELDS MUST BE ENTERED. NO BLANKS. IF NOT INVOLVED, N/A.

RESPONSIBLE PARTY	VERIFIED BY (Name)	COMPANY	DATE
Mechanical Contractor			
Plumbing Contractor			
General Contractor			
Controls Contractor			
Electrical Contractor			
PAC Consultant			
NMPSFA RFM			
Manufacturer Rep.			