



PRE-FUNCTIONAL CHECKLIST – VFD

PROJECT:

PROJECT NUMBER:

REPORT ID:

EQUIPMENT DESCRIPTION: Variable Frequency Drive

TAG NO: VFD-00

LOCATION:

EQUIPMENT SERVED:

This Pre-Functional Checklist is used during the Performance Assurance Process to insure the correct equipment is delivered, installed and properly started in preparation for Functional Testing of related building systems. This checklist does not take the place of the Manufacturer's recommended checkout and startup procedures.

This Checklist is divided into 6 Sections and is to be completed by the Contractor in 6 separate steps. When completing each Section, be sure to check and initial EACH line item as being completed. Each Section's items must ALL be checked complete and initialed before the form is submitted to the PAC Authority. Any item which does not apply can be marked as "N/A" in the initial section. **If this form is not used for documenting, one approved by NMPSFA of similar rigor shall be used.**

This filled-out checklist has been reviewed with the exceptions noted below.

COMMENTS:



PRE-FUNCTIONAL CHECKLIST – VFD

SECTION 1 – EQUIPMENT DELIVERY:

VFD Information			
Make		Model Number	
Serial Number		Service Area	
Volts/Phase		Function	
Motor HP	Motor Amps	Drive Max Amps	
Comments:			

Associated Checklists			
Cooling Tower	<input type="checkbox"/>	Air Handling Unit	<input type="checkbox"/>
Pump	<input type="checkbox"/>	BAS	<input type="checkbox"/>
		Exhaust Fan	<input type="checkbox"/>
		Other	<input type="checkbox"/>
Comments:			

Requested documentation submitted	Rec'd	Comments
Manufacturer's cut sheets	<input type="checkbox"/>	
Performance data (pump curves, coil data, etc.)	<input type="checkbox"/>	
Installation and startup manual and plan	<input type="checkbox"/>	
O&M manuals	<input type="checkbox"/>	
Factory test results	<input type="checkbox"/>	
Sequences and control strategies	<input type="checkbox"/>	
Warranty Certificate	<input type="checkbox"/>	
Comments:		

The checklist items of SECTION 1 are all successfully completed.....__YES __NO



PRE-FUNCTIONAL CHECKLIST – VFD

SECTION 2 – INSTALLATION CHECKS:

Installation Checks		
Check if Acceptable; Provide comment if unacceptable	NA	Comment
General		
Installation per manufacturer's requirements	<input type="checkbox"/>	<input type="checkbox"/>
Permanent label affixed and UL stamp approved	<input type="checkbox"/>	<input type="checkbox"/>
Drive location not subject to excessive moisture or dirt	<input type="checkbox"/>	<input type="checkbox"/>
Drive location not subject to excessive temperatures	<input type="checkbox"/>	<input type="checkbox"/>
Appropriate Volts vs. Hz curve is being used	<input type="checkbox"/>	<input type="checkbox"/>
Drive size matches motor size	<input type="checkbox"/>	<input type="checkbox"/>
Drive independently mounted	<input type="checkbox"/>	<input type="checkbox"/>
Cooling air flow path clean and unobstructed	<input type="checkbox"/>	<input type="checkbox"/>
VFD interlocked to control system	<input type="checkbox"/>	<input type="checkbox"/>
Unit is programmed with full written programming record on site	<input type="checkbox"/>	<input type="checkbox"/>
Accel time set to _____ and Decel time set to _____	<input type="checkbox"/>	<input type="checkbox"/>
Coordinated with BAS for all interface ranges and signal isolation	<input type="checkbox"/>	<input type="checkbox"/>
Restart on Power Failure parameter set to auto	<input type="checkbox"/>	<input type="checkbox"/>
Drive min and max speed set to _____ Hz min and 60 Hz max	<input type="checkbox"/>	<input type="checkbox"/>
Security settings set per owner direction and Password documented for owner	<input type="checkbox"/>	<input type="checkbox"/>
Drive response to loss of signal set to _____	<input type="checkbox"/>	<input type="checkbox"/>
Output pulse resolution set to _____ MHz. (This is coordinated with the application to minimize audible noise and coordinated with driven bearing allowances.)	<input type="checkbox"/>	<input type="checkbox"/>
Input of motor FLA represents 100% to 105% of motor FLA rating	<input type="checkbox"/>	<input type="checkbox"/>
Upper frequency limit set at 100%, unless explained otherwise	<input type="checkbox"/>	<input type="checkbox"/>
Electrical and Controls		
Power disconnect is located within site of the unit it controls and labeled	<input type="checkbox"/>	<input type="checkbox"/>
All electric connections tight	<input type="checkbox"/>	<input type="checkbox"/>
Grounding installed for components and unit	<input type="checkbox"/>	<input type="checkbox"/>
Safeties installed and operational	<input type="checkbox"/>	<input type="checkbox"/>
Overload breakers installed and correct size	<input type="checkbox"/>	<input type="checkbox"/>
All control devices and wiring complete	<input type="checkbox"/>	<input type="checkbox"/>
Control system interlocks connected and functional	<input type="checkbox"/>	<input type="checkbox"/>
Installation per manufacturer's instructions	<input type="checkbox"/>	<input type="checkbox"/>
Rotates in the correct direction (for VFD, check Inverter and BYPASS modes)	<input type="checkbox"/>	<input type="checkbox"/>
Checked the input voltage with drive disconnected	<input type="checkbox"/>	<input type="checkbox"/>
Electrical Verified: Source Panel, Panel Location, Circuit # (List in Comments)	<input type="checkbox"/>	<input type="checkbox"/>

The checklist items of SECTION 2 are all successfully completed..... **YES** **NO**



PRE-FUNCTIONAL CHECKLIST – VFD

SECTION 3 – OPERATIONAL CHECKS:

Operational Checks		
Check if Acceptable; Provide comment if unacceptable	NA	Comment
Operation checked in HAND, OFF, and AUTO. As applicable operation also checked in BYPASS. Where applicable, ensure safeties are active in all modes	<input type="checkbox"/>	<input type="checkbox"/>
Specified sequences of operation and operating schedules have been provided with all variations documented	<input type="checkbox"/>	<input type="checkbox"/>
Specified point-to-point checks have been completed and documentation record submitted for this system	<input type="checkbox"/>	<input type="checkbox"/>
Start-up complete	<input type="checkbox"/>	<input type="checkbox"/>

The checklist items of SECTION 3 are all successfully completed..... YES NO

SECTION 4 – SENSOR and ACTUATOR CALIBRATION:

Sensor and Actuator Calibration

All field-installed sensors and gages, and all actuators (dampers and valves) on this piece of equipment shall be calibrated in accordance with Specification Section 01810. All test instruments shall have had a certified calibration within the last 12 months: Y/N _____. Sensors installed *in* the unit at the factory with calibration certification provided need not be field calibrated.

Sensor or Actuator Tag & Location	Location OK	1 st Gage or BAS Value	Instrument Measured Value	Final Gage or BAS Value	Pass Y / N

Comments:



PRE-FUNCTIONAL CHECKLIST – VFD

The checklist items of SECTION 4 are all successfully completed..... YES NO

SECTION 5 – EQUIPMENT START-UP:

The Contractor shall complete Section 3 of this form during the Start-up procedures for the equipment. The purpose of this Section is to document that proper start-up and check-out procedures were completed and documented per the Manufacturer’s Start-Up Procedure. **Start-Up is to be by the Factory Representative, or a designated, Factory Trained Technician.**

CHECKLIST ITEMS:

Initial	Complete	Description
_____	Yes / No	PAC has been notified of start-up
_____	Yes / No	Manufacturer’s Startup report completed with this checklist attached

COMMENTS:

The checklist items of SECTION 5 are all successfully completed..... YES NO

SECTION 6 – NOTIFICATION FOR TESTING:

This piece of equipment is properly installed, has been properly started up and is operational and ready for performance testing.

ALL FIELDS MUST BE ENTERED. NO BLANKS. IF NOT INVOLVED, N/A.

RESPONSIBLE PARTY	VERIFIED BY (Name)	COMPANY	DATE
Mechanical Contractor			
Plumbing Contractor			
General Contractor			
Controls Contractor			



PRE-FUNCTIONAL CHECKLIST – VFD

Electrical Contractor			
PAC Consultant			
NMPSFA RFM			
Manufacturer Rep.			

End Of Checklist