

## Functional Test Procedure VAV w/Reheat

**PROJECT:** Sample FPT **PROJECT NUMBER:** 

REPORT ID: **FPT-XXXXXXX**SYSTEM DESCRIPTION:

DATE OF TEST:
---------------

Equipment Identification			
Unit Identification	Location		
VAV w/ HW Reheat			

### Test Participant List:

Participant	Company / Agency
	Performance Assurance Contractor
	General Contractor
	Mechanical Contractor
	Controls Contractor
	TAB Contractor
	Owner Representative

#### Functional Performance Test Prerequisites:

Prerequisite	Yes	No	Comments
<ol> <li>Hot Water hydronic piping system has been cleaned, flushed and pressure tested as required. Test reports submitted to CxA for review.</li> </ol>			
Test & Balance is complete.  TAB report submitted to CxA for review.			
<ol><li>Construction Checklists are complete and have been submitted to CxA for review. VAV, AHU, VFD &amp; BMS</li></ol>			
<ol> <li>All sensors have been calibrated with certified instruments.</li> </ol>			
<ol><li>Operations &amp; Maintenance Manuals submitted to CxA for review.</li></ol>			
<ol> <li>Pre-FPT trend logs submitted to CxA for review. Refer to test procedure #3 below for list of specific trend logs to be submitted.</li> </ol>			
<ol> <li>Control programming, interlocks, safeties, alarms, set points, schedules and loop tuning are complete. Control sequences have been tested and debugged.</li> </ol>			
<ol> <li>Central plant is operating and providing both Chilled and Heating Water. If the central boiler plant is not in operation, then the circulation pumps should be turned on to provide pressure.</li> </ol>			
System is ready for Functional Performance Testing.			



#### Test Equipment Required:

Equipment	Responsible
Infrared Thermometer	Mechanical Contractor
Digital Thermometer	Mechanical Contractor
Water Differential Pressure Gauge	Mechanical Contractor
Laptop Computer	Controls Contractor
Duct Airflow Instruments	TAB Contractor
Magnahelic / Manometer (0" to 5")	TAB Contractor

### Setpoints, Limits, and Schedules:

OCCUPANCY SCHEDULE				
Monday-Friday	Saturday	Sunday	Holiday	

Sampling (Specifications call for the following percentage of terminal units be tested)				
Туре	Project Quantity	% To Test	# To Test	
VAV w/ Reheat	4 – 1 New, 3 Existing	50	2 – 1 New, 1 Existing	

### Functional Test Procedures:

Pass Y/N	No	TEST PROCEDURE	EXPECTED RESULTS
GENE	RAL S	YSTEM READINESS	
	1	Verify system has been operating at stable, normal conditions. All test prerequisites have been satisfied.  Field Notes:	
	2	Verify adequate access is provided to all components that require periodic maintenance.	Record any problems that interfere with equipment access.

Pass Y/N	No	TEST PROCEDURE	EXPECTED RESULTS
		Field Notes:	
	3	Review trends for each point listed below. Trend data is required for a minimum of 3 consecutive business days sampled at five minute intervals.  1. T1-AH-12 Supply Air Temp 2. T1-AH-12 Supply Air Temp Setpoint 3. Room Temp AH-E12-18 4. Room Temp Setpoint AH-E12-18 5. AH-E12-18 Supply Air Temp 6. AH-E12-18 Supply Air CFM 7. AH-E12-18 Hot Water Valve Position 8. Hot Water Supply Temp 9. Hot Water Return Temp 10. Room Temp AH-E12 11. Room Temp Setpoint AH-E12 12. AH-E12 Supply Air CFM 13. AH-E12 Supply Air CFM 14. AH-E12 Hot Water Valve Position  Field Notes:	<ol> <li>Controlled variables are stable and void of excess hunting.</li> <li>System appears to be ready for FPT</li> <li>Note variables not under control in notes.</li> </ol>
	4	Verify Terminal Unit addresses match the Terminal Unit location and ID on the plan drawings and BAS drawings.  Field Notes:	Addresses match.

Pass Y/N	No	TEST PROCEDURE	EXPECTED R	ESULTS		
	5	Verify for ½ of the tested Terminal Units For autoflow control valves, with water system in normal, check pressure drop across valve. Compare with valve requirements.  With non-autoflow valves, with the valve fully open, measure dP across coil and from coil chart determine flow.  Field Notes:	Pressure drop should be topsi. If out of range inves  Design flow = Actual 10%.	tigate.	•	
	6	Verify for ½ of the tested Terminal Units that didn't have pressure drops checked. Valve of Terminal Unit. Remove and	To pass, basket strainers marea >= 80% of the strainer a area = pipe cross section must	rea. In-lin	e strainers	
		check strainer for cleanliness.  Field Notes:				
SENSO	OR & A	ACTUATOR VERIFICATION				
	7	Verify the values shown at the BAS Workstation for all sensors and	Sensor	BAS Value	Measured Value	
		actuators/control valves in expected	Supply Air Temp (SAT) (°F)			
		results column are within the acceptable tolerance of the temperature shown on	SAT AH-E12-18 (°F)			
		the calibrated test instrument.  Verify sensors and actuators/control	Room Temp AH-E12-18 (°F)			
	Verify sensors and actuators/control valves are accessible for future maintenance.		SAT AH-E12 (°F)			
		Room Temp AH-E12 (°F)				
		maintenance.	Supply Airflow AH-E12-18 (CFM)			
			Supply Airflow AH-E12 (CFM)			
			Valve Position AH-E12-18 (%)			
			Valve Position AH-E12 (%)			
		Field Notes: See Above				
TIME (	OF DA	Y SCHEDULING				



Pass Y/N	No	TEST PROCEDURE	EXPECTED RESULTS	
	8	Schedule the unit to be in the	The air handler is in the UNOCCUPIED mode.	
		UNOCCUPIED mode.	2. The air handler is ON.	
			a. The outside air damper is CLOSED.	
			b. The exhaust damper is CLOSED.	
			c. The mixed air damper is OPEN.	
			d. The supply fan is ON.	
			e. The return fan is ON	
			f. AH-E12-18 is in UNOCCUPIED MODE:.	
			Heating Temperature Setpoint:	
			Cooling Temperature Setpoint:	
			g. AH-E12 is in UNOCCUPIED MODE:.	
			Heating Temperature Setpoint:	
			Cooling Temperature Setpoint:	
		Field Notes:		
SUPPL	SUPPLY AIR TEMPERATURE CONTROL			



Pass Y/N	No	TEST PROCEDURE	EXPECTED RESULTS
	9	Enable occupied mode via the BMS.	The air handling unit is in the OCCUPIED mode.
			2. The air handling unit is ON.
		Supply air temperature control is operating in fixed setpoint mode.	a. The outside air damper modulates to the MINIMUM.
		NOTE: Lock out economizer mode for this	<ul><li>b. The exhaust air damper modulates to maintain equal airflow – SUPPLY= RETURN.</li></ul>
		portion of the test.	c. The mixed air damper remains OPEN.
			<ul> <li>d. The supply fan modulates to maintain the supply duct static pressure setpoint.</li> </ul>
			The chilled water control valve modulates open as needed to maintain the supply air temperature setpoint.
			f. The Supply Fan VFD modulates to maintain the Static Pressure setpoint.
			<ul> <li>h. The Return fan modulates to track the supply fan with measured volume of Return = Supply.</li> </ul>
			i. AH-E12-18 is in OCCUPIED MODE:.
			Heating Temperature Setpoint:
			Cooling Temperature Setpoint:
			j. AH-E12 is in OCCUPIED MODE:.
			Heating Temperature Setpoint:
			g. Cooling Temperature Setpoint:
		Field Notes:	



Pass Y/N	No	TEST PROCEDURE	EXPECTED RESULTS
	10	Allow system to achieve equilibrium.	Unit is operating normally.
			T1-AH-12 Supply Air Temp. Setpoint:°F  T1-AH-12 Chilled water valve Position:%  AH-E12-18 Room Temperature:°F  AH-E12-18 Mode: Heating □ Cooling □  AH-E12-18 CFM & Valve: CFM %  AH-E12 Room Temperature:°F  AH-E12 Mode: Heating □ Cooling □  AH-E12 CFM & Valve: CFM %
		Field Notes:	
	11	Lower the room temperature set point 10°F below the current room temperature.  Programmed Setpoint:°F  Allow system to achieve equilibrium.	1. VAV Hot Water Valve is closed and VAV achieves maximum airflow to achieve room temperature set point.  New Room Temp. Setpoint:°F AH-E12-18  AH-E12-18 VAV Supply Air Temp.:°F  AH-E12-18 Hot Water Valve Position:%  AH-E12 VAV Supply Air Temp.:°F  AH-E12 Hot Water Valve Position:%  AH-E12 CFM:

Pass Y/N	No	TEST PROCEDURE	EXPECTED RESULTS
		Field Notes:	
	12	Check for hot water valve leakage.	Hot water valve is closed.
		Allow fan to run for at least five minutes with hot water valve closed.	
		Measure water temp drop across the coil	AH-E12-18 Water ΔT:°F
		to check for hot water leak-by.	AH-E12 Water ΔT:°F
			If water delta T is greater than 2°F, leakage may be occurring.
		Field Notes:	
	13	Raise the supply air temperature set point 15°F above the current room temperature.	VAV modulates to minimum CFM and opens hot water valve to achieve room temperature set point.
			New Room Temp. Setpoint:°F AH-E12-18
		Allow system to achieve equilibrium.	AH-E12-18 VAV Supply Air Temp.:°F
			AH-E12-18 Hot Water Valve Position:%
			AH-E12-18 CFM:
			AH-E12 VAV Supply Air Temp.:°F
			AH-E12 Hot Water Valve Position:%
			AH-E12 CFM:

Pass Y/N	No	TEST PROCEDURE	EXPECTED RESULTS
		Field Notes:	
	4.4	Deturn comply oil temporative categint to	2 VAV/ Het Weter Velve is sleeped and VAV selsiones
	14	Return supply air temperature setpoint to original value.	<ol><li>VAV Hot Water Valve is closed and VAV achieves maximum airflow to achieve room temperature set point.</li></ol>
			New Room Temp. Setpoint:°F AH-E12-18
			AH-E12-18 VAV Supply Air Temp.:°F
			AH-E12-18 Hot Water Valve Position:%
			AH-E12-18 CFM:
			AH-E12 VAV Supply Air Temp.:°F
			AH-E12 Hot Water Valve Position:%
			AH-E12 CFM:
			Upon attaining the setpoint, VAV's modulate to maintain the setpoint.
			AH-E12-18 VAV Supply Air Temp.:°F
			AH-E12-18 Hot Water Valve Position:%
			AH-E12-18 CFM:
			AH-E12 VAV Supply Air Temp.:°F
			AH-E12 Hot Water Valve Position:%
			AH-E12 CFM:
		Field Notes: See Above	
SUPPLY AIR TEMPERATURE RESET			



Pass Y/N	No	TEST PROCEDURE	EXPECTED RESULTS
	15	Verify the T1-AHU-12supply air temperature setpoint is at 55°F, from	After an initial delay, the SA temp setpoint is reset 0.2°F higher every 2 minutes.
		previous step.	The chilled water valve modulates to maintain the new SA temp setpoint.
		Globally change zone temperature set points to 80°F, such that all the associated VAVs are in heating mode.	Initial SAT Setpoint.:°F
		accounted vivo are in floating mode.	Final SAT Setpoint:°F
		Allow system to run for 20 minutes.	Low SAT Reset Temp:°F
		•	Hi SAT Reset Temp:°F
			Chilled Water Valve Position:
			Start / Finish/%
		Field Notes:	
	16	Globally change zone temperature set points to 60°F, such that all the associated VAVs are in cooling mode.	The supply air temperature setpoint is reset 0.5°F lower every 1 minute.
			The chilled water valve modulates to maintain the new SA temp setpoint.
		Allow system to run for 20 minutes.	
			Initial SAT Setpoint.:°F
			Final SAT Setpoint:°F
			Chilled Water Valve Position:
			Start / Finish/%
		Field Notes:	
	17	Return all parameters to their initial values.	Unit resumes supply air setpoint mode operation.



## Functional Test Procedure VAV w/Reheat

Pass Y/N	No	TEST PROCEDURE	EXPECTED RESULTS
		Field Notes:	

Note: This will test the new VAV and one of the existing VAV Boxes that have been modified by this project. Issues need to be reviewed with both the contractor and the facility staff to determine the proper action party for correcting the problem(s) on the modified VAV box.

**END OF TEST** 



DATE:			
SUMMAR	SUMMARY OF RESULTS:		
I ESSONS	S LEARNED:		
LESSONS	S LEARNED:		
•			
•			
•			
CORREC	CORRECTIVE ISSUES:		
•			
•			
•			
Acceptan	ce of Test:		
	This test cannot be accepted at this time due to the Corrective Issues noted above.		
	This test is accepted by the Commissioning Authority identified below. Any Corrective Issues noted above do not adversely impact the overall performance of the system.		
Witnessed	Date		
	Commissioning Authority		