

PAC INSTALLATION ISSUES LOG

New Mexico Public School Facilities Authority

PROJECT:	
DATE:	

PROJECT NUMBER:	
ASSIGNED RFM:	

1312 Basehart Rd. SE, Suite 200 Albuquerque, NM 87106-4368

Issue Number	Date Entered	State	Due Date	System	Equipment ID	Description	Responsible Party	Action Taken	Date Closed	Closed By	Status
0001	1/2/2019	Critical	1/7/2019	Mech	AHU-009	Static Pressure exceeds design perameters.	ABC Mechanical				LATE
0002	1/4/2019	Non-Critical	1/18/2019	Elec	BP-1-4-2A	CKT. #14 on Sheet E-104 states a 30A S/P BKR with #10 THHN. 20A S/P BKR Installed.	CBA Electrical	Changed BKR to 30A	1/15/2019	L. Peters of CBA Electric	Closed
Auto Numbering Squence		Drop Down List Calculated based upon State							Drop Down List		